



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending January 11, 2019

Data Center Project

Work this week: Weather has slowed progress this week. The electrical contractor performed preliminary work in the “chiller yard” preparing communication and electrical tie-ins and installing conduits for the new backup generator (lower left pic). Weather permitting, concrete grade beam and foundation will begin next week.

Access: Data Center job site is CLOSED
Noise: Noise from equipment & trucking
Parking: Staff parking in Lot 5 modified
Utilities: No interruptions
Odors: None
Dust: Dust control and track out mitigation

