



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending November 30, 2018

Data Center Project

Work this week: The construction team resumed the install and backfill of utility conduits and trenching, and also the survey and layout of the building. Crews were on site Monday removing the spoils of our caisson drilling efforts. Rain midweek made progress slower than anticipated. Next week we will see work on the trenching for our grade beams, plumbing & under-slab electrical.

Access: Data Center job site is CLOSED
Noise: Noise from equipment & trucking
Parking: Staff parking in Lot 5 modified
Utilities: No interruptions
Odors: None
Dust: Dust control is being performed daily
 track-out measures are being implemented

