



**CONSTRUCTION UPDATES & ACTIVITIES**  
*Week Ending December 7, 2018*

**Data Center Project**

**Work this week:** Weather slowed progress of the site work, however, construction crews were able to open and inspect current condition and determine tie-in areas for the new utilities and are able to move forward. Next week crews will be trenching for our grade beams, plumbing & underslab electrical.

- Access:** Data Center job site is CLOSED
- Noise:** Noise from equipment & trucking
- Parking:** Staff parking in Lot 5 has been adjusted
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control is being performed daily track-out measures are being implemented.

