



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending December 28, 2018

Data Center Project

Work this week: Construction crews the under slab work and are prepping for grade beam install, and includes the installation of rebar, then the pouring of the concrete. The new sewer system installation is underway. Completion of the grade beams and preparation of the new slab on grade is schedule for next week.

- Access:** Data Center job site is CLOSED
- Noise:** Noise from equipment & trucking
- Parking:** Staff parking in Lot 5 modified
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control mud track-out mitigation implemented

