



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending February 15, 2018

Data Center Project

Work this week: Due to wet ground conditions, the construction team has postponed recertification of the pad. As the weather permits, the general contractor will re-compact the pad and reschedule the certification. Once complete the work will resume with the install of the vapor barrier and rebar work in preparation of the concrete slab pour.

- Access:** Data Center job site is CLOSED
- Noise:** Noise from equipment & trucking
- Parking:** Staff parking in Lot 5 modified
- Utilities:** No scheduled interruptions
- Odors:** None
- Dust:** Daily dust control and track-out mitigation

