



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending March 8, 2019

Data Center Project

Work this week: The construction team completed pouring the slab on grade concrete, and completed the install of the new gas powered generator in the chiller yard. From here, we are ready to start framing Data Center, and the building should take shape extremely quickly. Framing to start next week, which luckily, looks to be a very nice week weather wise.

- Access:** Data Center job site is closed
- Noise:** Noise from equipment & trucking
- Parking:** Staff parking in Lot 5 modified
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control and mud track out mitigation

