



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending March 22, 2019

Data Center Project

Work this week: This week, the construction team began the cold formed metal framing for Data Center. The contractor set the uprights in the exterior curb tracks. All four walls began to go up, and as of the 22nd, the Data Center is fully surrounded by cold formed metal framing.

Access:	Data Center job site is closed
Noise:	Noise from equipment & trucking
Parking:	Staff parking in Lot 5 modified
Utilities:	No interruptions
Odors:	None
Dust:	Dust control and track-out mitigation

