



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending April 26, 2019

Data Center Project

Work this week: This past week was 100% dedicated to the approval of the roof openings submittal and subsequent to that, roof joist installation (pics 1,2 & 3). Joists are the roof cross “beams” that are the support for everything on the roof. After this work is complete, it will be work on interior wall framing. Once that is complete, rough in (installation of Data Centers pipes, conduits, etc.) in walls can begin.

Access: Data Center job site is CLOSED

Noise: Noise from equipment & trucking

Parking: Staff parking in Lot 5 has been adjusted.

Utilities: No interruptions

Odors: None

Dust: Dust control is implemented, also mud track out mitigation

