

Measure L Bond Program SLOCCCD

CONSTRUCTION UPDATE



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending May 3, 2019

Data Center Project

Work this week: Metal Framing is in process. The contractor has achieved 75% completion on the roof joists and are framing the Data Center's interior walls.

Access: Data Center job site is CLOSED
Noise: From equipment and trucking
Parking: Staff parking in Lot 5 modified

Utilities: No interruptions

Odors: None

Dust: Dust control and mud track out mitigation











