



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending July 19, 2019

Data Center Project

Work This Week: The general contractor is ready to load and import the new roof tile. Rough-ins of electrical and plumbing are ongoing. Paper and lathe is complete and ready for inspection. Tile has begun in the restrooms.

- Access:** Data Center job site is CLOSED
- Noise:** Noise from equipment and trucking
- Parking:** Staff parking in Lot 5 has been adjusted.
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control is implemented, also mud track out mitigation

