



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending October 18, 2019

Data Center Project

Work this week: The Data Center’s general contractor began installing the HVAC controls, joint sealant and door hardware on the interior of the building. Paving of the parking lot, signage and striping has been completed, along with the pedestrian path-of-travel. The construction fence was removed from the exterior of the construction zone.

Access: Data Center job site is CLOSED

Noise: Noise from equipment & trucking

Parking: Staff parking in Lot 5 has been adjusted.

Utilities: No interruptions

Odors: None

Dust: Dust control is implemented, also mud track out mitigation

