

# PROJECT STATUS REPORT

November 2022 ♦ Issue 83

## SLO Campus 4k-6k Restroom & Drinking Fountain ADA Upgrades

---

### Project Overview

The SLO Campus 4000-6000 Restroom & Drinking Fountain ADA Upgrades project consists of demolishing and reconstructing existing restrooms and drinking fountains in buildings 4100, 4200, 4300, 4600, 5100, 5400, 6100, and 6200. The project was bid on June 16, 2022 and awarded to Newton Construction & Management on July 7, 2022. Construction started in early August and is planned to be completed by the end of the year.

### Project Progress

In the month of November, the contractor completed restroom finishes in 4200 & 4600, which are now being utilized. Finishes and toilet partitions have been installed in 4100. Demolition has been completed in 4300 and underground plumbing remains ongoing. Lath and plaster are currently being installed in 6100.

### Project Schedule

In the upcoming month, the contractor will continue lath and plaster in 6100 and underground plumbing remains ongoing in 4300. Project currently scheduled to be completed Mid-January 2023.



6100 Lath and Plaster



4200 Restroom - Finishes

---

# PROJECT STATUS REPORT

November 2022 ♦ Issue 83

## SLO Campus 5200/6100 Switchgear Replacement

---

### Project Overview

The SLO Campus 5200/6100 Switchgear Replacement project consists of replacing the existing switchgear to provide electrical provisions to the 5000 and 6000 complex buildings. The 6000 complex will also receive a new switchgear enclosure structure that will land on the west side of Building 6300. The project was bid on June 21, 2022 and awarded to Newton Construction & Management on July 7, 2022. Construction started in early August and is planned to be completed by the end of the year.

### Project Progress

In the month of November, the contractor installed electrical conduits and trenches have been backfilled at all walkways. Contractor began erection of slump stone masonry walls.

### Project Schedule

In the upcoming month, the contractor will complete erection of masonry wall and prepare for equipment pad concrete pour.



Pavement patch at walkway



Block walls