

Measure L Bond Program SLOCCCD CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of January 4, 2015

San Luis Obispo Campus – Faculty Interim Housing

Work this week: Modulars have been delivered and set. Power, fire alarm, and data utilities have been installed and will be tested next week. Flatwork around the buildings is pending a few days of dry weather followed by the final clean of the buildings.

> Access: Noise: Parking: Utilities: Odors: Dust:

No access within the fenced area Minor equipment noise Minor impact None Very minor impact







TOGETHER, BUILDING VALUE EVERY DAY.

