

Project Overview

The new Cuesta College North County Campus Center Building will be a 43,000 square foot, two-story structure. It will house the various programs and offices displaced by the removal of non-compliant modular buildings. The demolition of these modular buildings has been completed in preparation for the new Campus Center Building. The project delivery method is CM Multi-Prime and contains thirteen trade bid packages.

Project Progress

Contractors have completed the paint and ceiling in the second floor office making way for the start of the carpet installation. The torsion spring ceiling has been installed at the high ceiling allowing for the main entry curtainwall system to be completed by the end of the Month. Mechanical and electrical contractors are continuing to complete any above ceiling work in the first floor rooms. Concrete has been placed at one of the exterior stairs and site concrete has begun around the building.

Project Schedule

As the month continues, all interior and sitework activities mentioned above will continue. Once the curtainwall is completed and the building is closed in the casework will be delivered and installed. The elevator pre-inspection has been scheduled for the last week of February.



Sitework Grading Progress



Carpet Installed on the Second Floor

North County Campus Center



Torsion Spring High Ceiling Installation



Classroom ready for Flooring



Forming for Site Concrete