
North County Campus Center

Project Overview

The new Cuesta College North County Campus Center Building will be a 43,000 square foot, two-story structure. It will house the various programs and offices displaced by the removal of non-compliant modular buildings. The demolition of these modular buildings has been completed in preparation for the new Campus Center Building. The project delivery method is CM Multi-Prime and contains thirteen trade bid packages.

Project Progress

The first floor lobby tile has been installed, grouted and sealed and the countertops were installed at the first floor open computer stations and second floor reception desks. All of the furniture has been assembled and workstations have been set up by the District’s IT department. The landscape contractor completed the installation of the irrigation sleeves and piping and started planting this week. The grading contractor has brought the site up to its finish grade and installed the retention ponds. The kitchen installation is 99% complete with the final health department inspection scheduled for mid-June.

Project Schedule

The project has achieved substantial completion and all departments are now open for business in the new building as of May 25, 2018.



Multipurpose Classrooms



Main Entry

PROJECT STATUS REPORT

June 2018 ♦ Issue 30




SAN LUIS OBISPO COUNTY COMMUNITY COLLEGE DISTRICT


North County Campus Center



Lobby



Lobby & Main Stairs



Cafeteria




First Floor Corridor and Skylight



Second Floor Reception & Waiting Area



Bookstore



Second Floor Open Computer Lab