



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending November 16, 2018

Data Center Project

Work this week: Construction crews began drilling and the installation of Data Center’s concrete piers (caissons). As of the end of day 11/15, we should have a minimum of 10 piers installed, working towards our total of 19. Electricians are also continuing the process of trenching and installing fire, electrical, and communication conduits.

- Access:** No Access to Fenced Construction Zone
- Noise:** Equipment & Trucking Noise
- Parking:** Temporary Changes to Staff Parking
- Utilities:** No Planned Interruptions
- Odors:** None
- Dust:** Performed Daily

