



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending January 25, 2018*

**Data Center Project**

**Work this week:** Early this week crews installed all the grade beam rebar in preparation for inspection on Wednesday. In an effort to beat the rain, the construction team began to pour concrete for the grade beams. The remainder of the week was spent setting rebar and hold-downs for Data Center's new curbs.

- Access:** Data Center job site is CLOSED
- Noise:** Equipment and trucking noise
- Parking:** Modified staff parking in Lot 5
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control and mud track out mitigation have been implemented



