



**CONSTRUCTION UPDATES & ACTIVITIES**  
*Week Ending March 1, 2019*

**Data Center Project**

**Work this week:** AMG installed the vapor barrier over the grade beams and grids and the completed the underslab-plumbing and electrical work. They also installed the rebar for our slab on Weather permitting, the general contractor plans to pour the slab on Monday March 4<sup>th</sup>.

- Access:** Data Center job site is CLOSED
- Noise:** Noise from equipment & trucking
- Parking:** Staff parking in Lot 5 modified
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control and mud track-out mitigation implemented

