



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending April 5, 2019

Data Center Project

Work this week: The construction team began installing the new gas line across the north edge of the project. The hot taps were completed, and the trenching inside the fence line is complete. The cold formed metal framing for Data Center continues as well.

- Access:** Data Center job site is CLOSED
- Noise:** Noise from equipment & trucking
- Parking:** Modified staff parking in Lot 5
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control mud track out mitigation implemented



