



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending May 17, 2019

Data Center Project

Work this week: The general contractor is detailing their cold formed metal framing this week. The electrical, plumbing, and mechanical subcontractors are “roughing in” their pipes and equipment inside the walls. The HVAC work commenced today with the mechanical contractor installing the first of many ducts. The fire sprinkler contractor has completed his mainline work.

Access:	Data Center job site is CLOSED
Noise:	From equipment and trucking
Parking:	Staff parking in Lot 5 modified
Utilities:	No interruptions
Odors:	None
Dust:	Dust control and mud track out mitigation

