



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending May 24, 2019

Data Center Project

Work this week: The structural exterior and interior walls are now 90% complete. The electrical, plumbing, and mechanical subcontractors continue to work on the “rough in” of their particular trades, and the storm drain is complete.

- Access:** Data Center job site is CLOSED
- Noise:** From equipment and trucking
- Parking:** Staff parking in Lot 5 modified
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control and mud track out mitigation

