



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending June 7, 2019*

### Data Center Project

**Work this week:** The general contractor completed both the structural framing and the parapet framing. Mansard roof and plywood sheeting of the interior and exterior parapet is underway. The door frames are being installed this week.

**Access:** Data Center job site is CLOSED  
**Noise:** From equipment and trucking  
**Parking:** Staff parking in Lot 5 modified  
**Utilities:** No interruptions  
**Odors:** None  
**Dust:** Dust control and mud track out mitigation

