



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending June 14, 2019*

### Data Center Project

**Work This Week:** The general contractor has completed the parapet framing and plywood sheathing. Densdeck and cricket roofing is complete; while the Mansard framing is making progress. The HVAC curbs are installed. Overhead rough-ins of electrical continues, and the windows are complete.

**Access:** Data Center job site is CLOSED  
**Noise:** From equipment and trucking  
**Parking:** Staff parking in Lot 5 has been modified  
**Utilities:** No interruptions  
**Odors:** None  
**Dust:** Dust control and mud track out mitigation

