



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending June 21, 2019*

**Data Center Project**

**Work This Week:** The general contractor continues working on the mansard roof. There will be electrical, HVAC, and plumbing detail being performed throughout the remainder of June and into July. The PVC (Sarnafil) membrane portion of the roof is complete and drywall installation, and the exterior lathe, scratch, and plaster has started.

- Access:** Data Center job site is CLOSED
- Noise:** From equipment and trucking
- Parking:** Staff parking in Lot 5 has been modified
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control and mud track out mitigation

