



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending July 12, 2019

Data Center Project

Work This Week: The general contractor has installed the roofing underlayment, completing the “dry-in” of the mansard roofing surface. Rough-ins of electrical and plumbing are ongoing. The scaffolding has been up for most of the month and the paper and lathe is nearly 100% complete. Drywall is moving along with tape and texture efforts underway.

- Access:** Data Center job site is CLOSED
- Noise:** From equipment and trucking
- Parking:** Staff parking in Lot 5 has been adjusted.
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control is implemented, also mud track out mitigation

