



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending August 9, 2019

Data Center Project

Work This Week: The contractor has completed the brown coat; which is the second coat of three. Work continues on the underground electrical, after dropping the large vault at the east edge of the site. The final rough-ins (install of all piping and infrastructure needed) will begin this week and will be finished next week. The temp fence extension and temp disabled parking, to accommodate the new ADA parking adjustment for Lot 5 have been completed.

- Access:** Data Center job site is CLOSED
- Noise:** Noise from equipment and trucking
- Parking:** Staff parking in Lot 5 has been adjusted.
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control is implemented, also mud track out mitigation

