

PROJECT STATUS REPORT

March 2024 ♦ Issue 99

SLO Building Signage & Wayfinding (DSA)

Project Overview

The SLO Building Signage & Wayfinding (DSA) project consists of the fabrication and installation of new campus identification building numbers, street name signs, parking permit signs, and Cuesta College branding wall signs. Some electrical and concrete patching is also included in the scope. The project was bid on May 11, 2023 and awarded to A Good Sign & Graphis Company on June 7, 2023. Construction started on January 2, 2024 and is scheduled to be completed by March 29, 2024.

Project Progress

In the month of March, the contractor completed the installation of all the building signage along with the parking ticket machine and street signs. Touch-up painting, concrete, and electrical scopes are in progress.

Project Schedule

The project is anticipated to be completed by March 29, 2024.



7300 Signage



Sign Footing w/ Rebar Cages



Parking Ticket Machine Signage



Street Signage

PROJECT STATUS REPORT

March 2024 ♦ Issue 99

SLO Campus Center

Project Overview

The SLO Campus Center project consists of a new 33,728 SF, two-story building that replaces the existing Administration Building 8000. The scope of the new building includes offices, student services, a boardroom, a cafe, and meeting and break rooms. Sitework includes underground utilities, driveways, fire and maintenance access roads, parking lots, a new bus stop location, concrete paths, and planting and irrigation. The entire site is roughly five acres large. The project was bid on February 9, 2023 and awarded to Wysong Construction on April 5, 2023. Construction started in early May and is planned to be completed by Summer 2025.

Project Progress

In the month of March, the contractor completed the installation of the 2nd floor metal decking and began pouring the 2nd floor concrete. In addition, 1st floor MEP and FP utility support hangers are being installed. Finally, exterior metal stud framing is in progress.

Project Schedule

In the upcoming month, the contractor will continue exterior stud framing, developing the sitework utilities, and working on the parking lot 3 expansion. The project remains on schedule per the critical path.



2nd Floor Concrete Deck Pour



2nd Floor Deck Sleeves



Exterior Metal Stud Framing



Pedestrian Flatwork