

Project Overview

The SLO Campus Center project consists of a new 33,728 SF, two-story building that replaces the existing Administration Building 8000. The scope of the new building includes offices, student services, a boardroom, a cafe, and meeting and break rooms. Sitework includes underground utilities, driveways, fire and maintenance access roads, parking lots, a new bus stop location, concrete paths, and planting and irrigation. The entire site is roughly five acres large. The project was bid on February 9, 2023 and awarded to Wysong Construction on April 5, 2023. Construction started in early May and is planned to be completed by Summer 2025.

Project Progress

In the month of April, the contractor completed the installation of the low and high roof metal decks along with the concrete for the 2nd floor. Interior and exterior framing are in progress as well as the rough-in installation of mechanical, electrical, plumbing, and fire protection infrastructure. Pedestrian flatwork, bus stop area, and parking lot expansion site work are ongoing.

Project Schedule

In the upcoming month, the contractor will continue framing, utility rough-in, and parking lot expansion while progress through the mansard roof steel framing installation. The project remains on schedule per the critical path.



High Roof Metal Decking



Exterior Metal Stud Framing



1st Floor MEP & FP



Parking Lot 3 Expansion