

Measure L Bond Program CUESTA COLLEGE NORTH COUNTY CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of July 13, 2015

NORTH COUNTY CAMPUS

Work this week: Electrical and low-voltage work continues, with fire alarm devices installed. Ongoing interior finishes such as installing carpet and dropping ceiling tiles.

Access:	No access to fenced-off area
Noise:	Intermittent fire alarm testing
	and equipment noise
Parking:	None
Utilities:	None
Odors:	None
Dust:	Minor impact



North County Campus Interim Housing Portables







Measure L Bond Program CUESTA COLLEGE SAN LUIS OBISPO CAMPUS CONSTRUCTION UPDATE Page 2 of 3

SLO CAMPUS - Public Safety Area

Work this week: Public Safety parking lot to be closed and restriped. Tentatively scheduled to begin demo at of ADA parking stalls in Parking Lot 3 will be performed next week. Public Safety portable electrical work and interior finishes.

Access: Noise: Parking:	None Minor equipment noise Public Safety Lot adjacent to building closed
Utilities: Odors: Dust:	None Potential odors near areas with new asphalt overlay Minor



Public Safety Parking Lot ADA Stalls



SLO Campus Map



TOGETHER, BUILDING VALUE EVERY DAY.





Measure L Bond Program CUESTA COLLEGE SAN LUIS OBISPO CAMPUS CONSTRUCTION UPDATE Page 3 of 3

SLO CAMPUS – Classroom Portables

Work this week: Installing carpet and ceiling tiles in classroom portables. Electrical and low voltage work continues. New AC overlay will be added for path of travel as well as ramps for ADA access.

Access:	None
Noise:	Minor equipment noise
Parking:	None
Utilities:	None
Odors:	Potential odors near areas with
	new asphalt overlay
Dust:	Minor



Four San Luis Obispo Campus Classroom Portables



