



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending July 1, 2016

San Luis Obispo Instructional Building Project

Work this week: The structural & site concrete contractor poured over 50 truckloads of concrete for the footings of the building last week. With the concrete in place, progress on the under-slab utilities has begun and forming for the slab-on-grade is in full swing.

- Access:** No access to construction site
- Noise:** Loud equipment noise
- Parking:** Some permanent parking loss for the duration of the project
- Utilities:** None
- Odors:** None
- Dust:** Minor dust impact
- Vibrations:** Minor vibrations

