



**CONSTRUCTION UPDATES & ACTIVITIES**  
*Week Ending July 8, 2016*

**San Luis Obispo Instructional Building**

**Work this week:** The concrete contractor began installing forms for the slab on grade, vapor barrier and the non-expansive fill below the slab on grade. Concurrently, the plumbing and electrical contractors were installing under-slab utilities.

- Access:** No access to the fenced construction area
- Noise:** Loud equipment noise
- Parking:** Some permanent parking loss for the duration of the project
- Utilities:** None
- Odors:** None
- Dust:** Minor dust impact
- Vibrations:** Minor vibrations

