



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending July 29, 2016*

**San Luis Obispo Instructional Building**

**Work this week:** This week began with removal the formwork from the completed Slab-on-Grade area. Pursuant to the removal of the forms, the contractor was making new forms for the final Slab-on-Grade pour scheduled for Friday, August 5th. The concrete, plumbing, and electrical contractors have been coordinating their under slab utilities in preparation for the pour next week. G.F. Garcia also potholed for the existing gas line this week.

- Noise:** Loud equipment noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations

