



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending September 9, 2016

North County Campus Center Project

Work this week: The contractors have completed the installation and backfill of under slab utilities and conduit. The earthwork contractor completed the fine grading of the building's subgrade to prepare for the start of the vapor barrier installation next week. A portion of the building slab rebar has been delivered and will be installed directly following the vapor barrier and edge form installations towards the end of next week.

- Access:** No access into fenced construction area
- Noise:** Moderate noise and vibration from equipment operation
- Parking:** Some parking loss in Lot 10 for the duration of the project
- Utilities:** None
- Odors:** None
- Dust:** Minor dust impact.

