



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending September 2, 2016

North County Campus Center Project

Work this week: The plumbing contractor completed the sub-slab waste piping installation and backfilled the trenches. The electrical contractor began setting floor boxes, and is nearing completion of the sub slab conduit. Building pad finish-grading is scheduled to start next week.

Access:	No access into fenced construction area
Noise:	Moderate noise and vibration from equipment operation
Parking:	Some parking loss in Lot 10 for the duration of the project
Utilities:	None
Odors:	None
Dust:	Minor dust impact.

