



**CONSTRUCTION UPDATES & ACTIVITIES**  
*Week Ending of October 14, 2016*

**San Luis Obispo Instructional Building Project**

**Work this week:** Steel erection continues and the steel erection is approximately 75% complete. The portion of the building that has been erected has been plumbed, lined, bolted, and partially welded. Steel decking installation is proceeding where possible. The project team expects to receive the final shipment of steel next week. Also, the balance of the storm drain work was completed and tied-into the downstream point of connection.

- Noise:** Loud equipment noise due to steel erection
- Parking:** Some parking loss for the duration of the project
- Utilities:** None
- Odors:** Some welding odors
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** Bright arc flashes

