



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending November 11, 2016

North County Campus Center Project

Work this week: A successful topping out ceremony was held on 11/08/16. The structural steel erector continues to plumb and bolt up, and has started welding the structural steel members and the mansard framing. The metal decking contractor has started to load, spread, and tack weld the metal decking on the 2nd floor and high roof. The site utilities contractor continues to install the chilled water line piping.

- Access:** No access into Fenced Const. Zone
- Noise:** Moderate noise and vibration from equipment operation.
- Parking:** Parking Lot 10-minor loss of spaces during the project
- Utilities:** None
- Odors:** None
- Dust:** Minor dust impact. Water Truck providing dust control

