



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending November 18, 2016

North County Campus Center Project

Work this week: The structural steel erector continues to install and weld the structural steel and mansard framing members. The metal decking contractor has spread approximately 90% of the 2nd floor decking material. The site utilities contractor continues installation, testing and backfill of the chilled water line piping, and the concrete contractor has started to grout the column bases.

- Access:** No access into Fenced Const. Zone
- Noise:** Moderate noise and vibration from equipment operation.
- Parking:** Parking Lot 10-minor loss of spaces during the project
- Utilities:** None
- Odors:** None
- Dust:** Minor dust impact. Water Truck providing dust control

