



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending December 9, 2016

North County Campus Center Project

Work this week: The structural steel erector continues the installation of the mansard framing and has started the architectural louvers at the front entry. The installation of the metal decking continues at the second floor and roof deck. The concrete contractor continues installing, reinforcing, and placing of concrete at the grade beams and the elevator pit slab. The plumbing contractor and electrician have started the installation of conduit and roof drains at the grade beam locations, and the site utility contractor is working to complete installation of site utilities south of the building.

Access:	No access into fenced construction area
Noise:	Moderate noise from structural steel and metal deck equipment and installation operations.
Parking:	Parking Lot 10-minor loss of spaces during the project
Utilities:	None
Odors:	Slight odor from welding operations
Dust:	Minor dust impact.

