



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending of January 20, 2017

San Luis Obispo Instructional Building

Work this week: The metal framing contractor began to weld the second floor track to the tube steel frames and continued to frame the exterior infills. The concrete contractor began to strip the formwork from last week's 2nd floor deck concrete pour. They are also removing the cantilever shoring in the available locations as they go. The second floor beams are being primed by the structural steel contractor

- Noise:** Some noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** None

