

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending January 20, 2017***North County Campus Center Project**

Work this week: The concrete contractor continued installation of reinforcing the second floor deck, completed formwork on the second floor depressed slab areas, and placed the slab-on-grade closure pour #3. The plumber completed the underground plumbing, and installation of the vapor barrier at the first floor restroom 136 so that reinforcing can start. The structural steel contractor continues to weld stiffener plates and the decking contractor started the metal decking at the high roof.

Access: No access into Fenced Const. Zone
Noise: Moderate noise from structural steel and metal deck equipment and installation operations.
Parking: Parking Lot 10 - minor loss of spaces during the project
Utilities: None
Odors: Slight odor from welding operations
Dust: None - wet grade.

