

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending February 3, 2017***San Luis Obispo Instructional Building**

**Work this week:** The metal framer began to place interior walls on the first floor. The concrete for the mechanical pads was placed on Thursday, and fireproofing of the first floor beams has been completed. Mechanical/Electrical/Plumbing (MEP) contractors have begun to stub up in the decking for their equipment that will be installed after the roofing has been placed.

<b>Noise:</b>	Some noise
<b>Parking:</b>	Some permanent parking loss
<b>Utilities:</b>	None
<b>Odors:</b>	None
<b>Dust:</b>	Moderate dust impact
<b>Vibrations:</b>	Minor vibrations
<b>Vision:</b>	None

