



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending March 3, 2017

North County Campus Center

Work this week: The concrete contractor continued forming and placing concrete curbs at the perimeter of the exterior walls. They also started laying out and setting forms for the roof top equipment pads and started excavating the CMU footings. The framing contractor continues framing the second floor walls and is nearly complete with the installation of the slip clips on the beams to be fireproofed. The trellis installation continues, and the plumber continues to install carriers in the restrooms.

- Access:** No access into the fenced area
- Noise:** Moderate noise from structural steel installation operations.
- Parking:** Parking Lot 10-minor loss of spaces during the project
- Utilities:** None
- Odors:** Slight odor from welding operations
- Dust:** None -wet grade.

