



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending March 10, 2017

North County Campus Center

Work this week: The concrete contractor completed curbs for the perimeter exterior walls and excavated, installed reinforcing and placed concrete at the CMU footings. The framing contractor continues layout and interior wall framing and has started to install fireproofing material at the 2nd floor beams. The plumber continues to install carriers in the restrooms and the electrician continues installation of conduit stub ups on second floor and roof.

- Access:** No access into Fenced Const. Zone
- Noise:** Moderate noise from structural steel installation operations.
- Parking:** Parking Lot 10-minor loss of spaces during the project
- Utilities:** None
- Odors:** None

