



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending April 28, 2017*

### North County Campus Center

**Work this week:** The framing contractor continues interior and exterior framing at the first and second floors, and has begun exterior sheathing and hanging interior drywall. As the framing is signed off, the wood blocking at the windows and storefronts has started, and the window mockup is complete. The mechanical, electrical and plumbing trades continue rough in, and the fire sprinkler rough in is nearing completion. The two exterior stairs were delivered and set and the concrete rooftop mechanical equipment curbs were poured.

<b>Access:</b>	No access into Fenced Const. Zone
<b>Noise:</b>	Moderate noise from equipment and framing operations
<b>Parking:</b>	Parking Lot 10-minor loss of spaces
<b>Utilities:</b>	None
<b>Odors:</b>	None
<b>Dust:</b>	Minimal

