

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending May 26, 2017***North County Campus Center**

Work this week: The framing contractor has completed the interior framing and moves on to the exterior framing at the stair locations. The exterior sheathing is nearing completion with exterior waterproofing work to follow. The mechanical, electrical and plumbing trades continue the rough-in of heating ventilation, air-conditioning ductwork, plumbing, conduit, and pipe supports on the first and second floors and the roof. Work will begin on the roof top pipe supports in anticipation of the roof material arrival next week. The fencing near building 2400 was adjusted to allow the parking lot expansion work to commence.

- Access:** No access into fenced const. zone & modified pedestrian access route around site work on Dallons Drive.
- Noise:** Moderate noise from equipment and framing operations
- Parking:** Minor loss of spaces in Parking Lot 10.
- Utilities:** None
- Odors:** None
- Dust:** Minimal

