



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending of June 16, 2017

San Luis Obispo Instructional Building

Work this week: The elevator doors have been set which will allow for the remaining exterior walls to be closed in. Plumbing and electrical rough in near completion in the first floor bathrooms. Drywall and taping has continued throughout the first floor and will be ready for paint to begin shortly. The metal lath and air barrier has continued to be installed on the exterior.

- Noise:** Some noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** None

