



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending November 24, 2017

San Luis Obispo Instructional Building

Work this week: Acoustical ceiling tile has begun to be dropped in the offices. The wood bench has been installed in the corridor area, and the concrete seat walls in the plaza area were poured. The floor on the second floor has been prepped in anticipation of the installation of carpeting beginning next week. The electrical and HVAC contractor have continued to install lighting fixtures and diffusers in the metal ceiling grid.

- Noise:** Some noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** None

