



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending December 12, 2017

North County Campus Center

Work this week: The skylight installation is complete, and the torsion spring ceiling grid at the high ceiling continues. The plumbers and electricians have started to set finishes in the 2nd floor restrooms. Fixtures and diffusers are also being installed on the second floor, and the electricians are terminating cable to prepare for the start of the HVAC and Boiler system. The acoustical plaster ceiling in the 2nd floor computer lab is ongoing. The irrigation main lines, and site electric are complete allowing for the finish-grading and the construction of the retention ponds to continue.

Access: No access into fenced construction zone
Noise: Moderate noise from equipment
Parking: Parking Lot 10-minor loss of spaces
Utilities: None
Odors: None
Dust: Dust control being performed

