



**CONSTRUCTION UPDATES & ACTIVITIES**  
*Week Ending December 22, 2017*

**North County Campus Center**

**Work this week:** The HVAC system was started up in order for the building to be conditioned. Ceilings throughout the building are progressing, the plumbers and electricians continue to set finishes in the second-floor restrooms and light fixtures and diffusers are being installed throughout the second floor. The carpenters have started installation of door hardware and most of the exterior doors are set. Painting and acoustical plaster ceiling installation continues at the second-floor computer lab. The installation of the roll up doors at the cafeteria and bullet-proof window assemblies have begun. Finish grading continues in preparation for site concrete and flatwork.

- Access:** No access into fenced construction zone
- Noise:** Moderate noise from equipment
- Parking:** Parking Lot 10-minor loss of spaces
- Utilities:** None
- Odors:** None
- Dust:** Dust control being performed

