



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending December 14, 2018*

### Data Center Project

**Work this week:** Construction crews started laying out and trenching for the under slab (foundation) sewer piping. By mid-week and into the end of the week, they laid the cast iron sewer piping, had it tested and inspected, and backfilled the area. Next week we will see work on underslab electrical, and sewer work.

**Access:** Data Center job site is CLOSED  
**Noise:** Noise from equipment & trucking  
**Parking:** Staff parking in Lot 5 modified  
**Utilities:** No interruptions  
**Odors:** None  
**Dust:** Dust control is being performed daily  
 track-out measures are being implemented

